P.W.G. 17 | 1st and final Bill | Original/Duplicate/Triplicate

NO

CONTRACT CERTIFICATE

Reference paras 158 & 170

Division Yelahanka | Sub division Yelahanka New Town | AEE, YSTSD

YNK-DBR No. 06 Date 08.09.17

Bills received No | Sub-divisional / Divisional | Cash book vr No SBR No: 57/12-18 Date

Sheduled Docket No | 177) Head of account | Date: 31-7-2017

Name of work(as per sanctioned estimate) :-

Work Code:004-17-000045

NAME OF WORK :Providing asphalting to main and cross roads of Someshwaranagara in ward no 04

Name of contractor and full address :- **Thilak Kumar H S**

Reference to agreement No :- 53 **Estimated cost : 20.00** **Work order No :53, dt:29/05/2017**

Certified that the measurments were taken by me on 31/07/17 and recorded on pages 46 3044 to 061 of measurment book No 4631 and the work is satisfactorily executed by the contractor.

Signature of contractor

Asst. Engineer

Certified that the measurments were taken by me on 31.07.17 and recorded correct.The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ಉಪ-ವಿಭಾಗ ವಿಜಯಪುರ.

II MEMORANDUM OF PAYMENT

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಪಂಗಡದ-106

1) Total value of work done or supplies as per A/c within		
2) Deduct amount to be held in reserve being----percent Rs----------%--------		
3)		
4) Deduct payments	Balance---	1 st Final 196311=00
a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of		1% CGST 1963=00
		1% SGST 1963=00
		1% IT 1963=00
b) Cost of payments/stores or other materials supplied now made recovery of		1% LC 1963=00
Amount paid on this bill by cheque/cash		0.1% CBF 196=00
Total		Royalty 462-74:00
5) Balance being unpaid value of work done held in reserve		T.D 12678=00
6) Deduct cash of advance made on divisional/sub divisional cash book		
7) Net amount due to or from contractor.		Net 183625=00
UN ADJUSTED ITEMS		
8) Advance to contractor for materials to site(as detailed within)		
9) Value of government materials supplied.		
TOTAL AMOUNT UN-ADJUSTED		

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum

(in final settlement of all demand)

Witness

1)

2)

Reciept Stamp

Audited & Admitted for Rs. 196311=00

126786=00

and Rs. 183625=00 by Cheque / by adjustment

Dated signature of contractor

paid by me cheque No dated

Cash Rs.....

Date Initials of officer making payment

Date

Executive Engineer

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per	Cum			109.45 110.00	200.00	21890 ~~22000.00~~	109.45 110.00	21890 22000.00
2	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip	Cum			109.45 110.00	85.00	9303 ~~9350.00~~	109.45 ~~110.00~~	9303 ~~9350.00~~
3	Providing and laying in positionplain cement concrete of nominal mix 1:4:8 40mm and down size graded granite metal machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM	Cum			16.38 16.50	5000.00	81900 82500.00	16.38 16.50	81900.00 82500.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
4.	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 320 kgs with 20 mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.460 cum with superplatersisre @ 3 lts confirming to IS9103-1999 reffirmes machine mixed mixed exceeing 15 cms thick vibrated for all works in foundation plinth and ground floor level fo roof slabs staircse lintels retaining walls returns walls ,walls (any thickness) incldung attached plasters columns piers abutments pillars, posts struts butterssess string or lacing coueses papapets coping bed blocks anchor	Cum			37.95	6200.00	235290.00	37.95	235290.00
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as	Qtl			26.57	5600.00	148792.00	26.57	148792.00

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
6	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of	Sqm			289.75 ~~308.00~~	305.00	88373 ~~93940.00~~	289.75 308.00	88373.00 93940.00
7	RCC Precast covering slab for drain (10 cm thick)	Sqm			81 82.50	2100.00	170100 ~~173250.00~~	81 ~~82.50~~	170100.00 ~~173250.00~~
8	Cleaning the exising black topped surfrace with brooms, soft brushes and finally duting with old gunny bags and / or compressed air to bitumnous treatment inclduing cost of all materials	Sqm			2356.75 2397.50	3.00	7070 ~~7192.50~~	2356.75 2397.50	7070 7192.50
9	Providing, laying, spreading and compacting graded stones aggregate to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting	Cum			147.63 148.00	1768.00	261009 ~~261664.00~~	147.63 ~~148.00~~	261009.00 ~~261664.00~~

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
10	Providing and applying primer coat with bitumen emulsion on prepared surface of granular base including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.	Cum			830 882.50	27.00	23490 ~~23827.50~~	830 882.50	23490 ~~23827.50~~
11	Providing, laying dense graded bituminous macadam using 40/60 TPH capacity HMP with mechanical paver Gr-II (50mm to 75mm) crushed aggregated of specified grading premixed with 4.5% VG 30 grade bitumnous binde and transporting the hot mix to work site laying to the required level and grade rolling with smooth wheeled vibratory and tandem rollers to achieve the	Cum			24.00	6435.00	154440.00	24.00	154440.00
12	Providing and applying tack coat on the prepared black topped surfaces at 5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Chapter 5	Sqm			23822 2397.50	14.00	33374 ~~33565.00~~	2382 ~~2397.50~~	33374.00 ~~33565.00~~

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
13	Providing and laying dense bituminous macadam using 40/60THP capacity HMP with Mechanical pver Gr -II (30mm to 45mm) crushed aggregates to specified gradeing premixed with 6% VG 30 grade bitumnous binder and transporting the hot mix to work site, laying to the required level and grade rolling with smooth wheeled vibratory and tandam rollers to achieve the desired compaction as	Cum			95.72 ~~95.90~~	7177.85	687063 ~~688355.82~~	95.72 ~~95.90~~	687063 ~~688355.82~~
14	M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound2.5 mm thick including reflectorising glass beads at 250 gms per sqmarea, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and	Sqm			76.6 ~~77.00~~	542.00	41517.00 ~~41734.00~~	76.6 ~~77.00~~	41517.00 ~~41734.00~~
					TOTAL		~~1975900.82~~		~~1975900.82~~

1975000
196361=00

1975000
196361=00

Ward No 04
Assistant Engineer

Assistant Excecutive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64